LOCAL GOVERNMENT SUPPORT FUND-SUPPORT TO BARANGAY DEVELOPMENT PROGRAM
Report on Fund Utilization and Status of Program/Project Implementation
For the Quarter Ended September 30, 2022

For signature Contract			497,512.36	500,000.00	73	By Contract/ Sosep Builders	Brgy. Villa Cerveza, Victoria	Construction of Level I Water Sytem at Sitio Malaya	Water and Sanitation System	ADA-2020-TrB- 0024/20 April 2022	FY 2021 LGSF- SBDP
Ongoing/ 25.09% work accomplishment	05/24/2022 to 01/29/2023	6,984,559.97	19,486,782.76	19,500,000.00	750	By Contract/RG Diaz Builders and Trading	Brgy. Villa Cerveza, Victoria	Farm-to-Market Local Access Road Opening at Road (Dangere and Viakalan)	Farm-to-Market Road	ADA-2020-TrB- 0024/20 April 2021	FY 2021 LGSF- SBDP
Ongoing/ 82.19% work accomplishment	05/30/2022 to 11/21/2022	16,967,655.16	19,988,640.54	20,000,000.00	262	By Contract/876 Construction	Brgy. Buong Lupa, Gloria	Local Access Road Upgrading at Brgy. Buong Lupa	Farm-to-Market Road	ADA-2020-TrB- 0024/20 April 2021	FY 2021 LGSF- SBDP
Ongoing/ 65.0% work accomplishment	07/25/2022 to 11/28/2022		2,987,761.50	3,000,000.00	648	By Contract/ADL Constrak	Brgy. San Isidro, Bulalacao	Improvement of Water System	Water and Sanitation System	ADA-2020-TrB- 0024/20 April 2021	FY 2021 LGSF- SBDP
Completed	03/22/2022 to 08/23/2022	13,736,105.20	16,991,607.23	17,000,000.00	648	By Contract/ADL Constrak	Brgy. San Isidro, Bulalacao	Upgrading of Local Access Road	Farm-to-Market Road	ADA-2020-TrB- 0024/20 April 2021	FY 2021 LGSF- SBDP
Ongoing/ 15.0% work accomplishment	07/25/2022 to 01/27/2023		6,992,310.05	7,000,000.00	5,083	By Contract/ Gemwealth Const. & Trading Corp.	Brgy. Nasucob, Bulalacao	Improvement of Water System	Water and Sanitation System	ADA-2020-TrB- 0024/20 April 2021	FY 2021 LGSF- SBDP
Completed	05/13/2022 to 09/7/2022	1,594,282.68	2,996,495.27	3,000,000.00	5,083	By Contract/ Gemwealth Const. & Trading Corp.	Brgy. Nasucob, Bulalacao	Upgrading of Local Access Road from Sitio Proper to Sitio Bato	Farm-to-Market Road	ADA-2020-TrB- 0024/20 April 2021	FY 2021 LGSF- SBDP
Ongoing/ 28.0% work accomplishment	05/25/2022 to 11/25/2022		9,971,942.91	10,000,000.00	5,083	By Contract/SOSEP Builders	Brgy. Nasucob, Bulalacao	Improvement of Local Access Road from Pawikan to Upper Yunot	Farm-to-Market Road	ADA-2020-TrB- 0024/20 April 2021	FY 2021 LGSF- SBDP
Remarks on Program/ Project Status	Period of Completion	Disbursement	Amount (PhP) Obligation	Received	Estimated Number of Beneficiaries	Mechanism/Mode of Implementation	Specific Location	Name Title of Program/ Project	Type of Program/ Project	Date of Notice of Authority to Debit Account Issued (NADAI)	Fund Source
			·								

: 6

Y ,

Waiting for Ammendment NADAI/ for Bidding				6,000,000.00	34,112		Brgy. Bugtong na Tuog, Socorro	Construction of 5-Classroom Typhoon Resistant School Building with Basic Facilities and Rain Water Catchment Facility	School Building	ADA-2020-TrB- 0024/20 April 2026	FY 2021 LGSF- SBDP
Waiting for Ammendment NADAI/ for Bidding				14,000,000.00	384		Brgy. Bugtong na Tuog, Socorro	Upgrading/Improvement of Barangay Bugtong na Tuog- Sitio Granvida Acces Road	Farm-to-Market Road	ADA-2020-TrB- 0024/20 April 2025	FY 2021 LGSF- SBDP
Ongoing/ 20.35% work accomplishment	08/18/2022 to 07/17/2023		7,746,878.75	7,750,000.00	293	By Contract/ Gemwealth Const. & Trading Corp.	Brgy. Pnaytayan, Mansalay	Construction of 3 Classroom (7m x 9m) School Building with basic facilities at Sitio	School Building	ADA-2020-TrB- 0024/20 April 2024	FY 2021 LGSF- SBDP
Ongoing repair of Sta. teresita access road going to project site			12,245,432.14	12,250,000.00	2,219	By Contract/ Gemwealth Const. & Trading Corp.	Brgy. Pnaytayan, Mansalay	Opening/Concreting of Road of Local Access Road to Sitio Cabuyao-Trese-Kalibang I-Kalibang II-Buro-buro-Sinariri	Farm-to-Market Road	ADA-2020-TrB- 0024/20 April 2023	FY 2021 LGSF- SBDP
Program/ Project Status		Disbursement	Obligation	Received	Number of Beneficiaries	Mechanism/Mode of Implementation	Specific Location	Name litle of Program/ Project	Program/ Project	Authority to Debit Account Issued (NADAI)	Fund Source
Remarks on	Estimated		Amount (PhP)		Estimated				Type of	Date of Notice of	

. .

Fund Source	
Debit Account Issued (NADAI)	Date of Notice of
Program/ Project	Type of
Project	Name Title of Product
Specific Location	
Implementation	
Estimated Number of Beneficiaries	
Received	
Obligation	Amount (PhP)
Disbursement	
Period of Completion	Estimated
ted Remarks on of Program/ Project	

Attested by:

rovincial Governor

Certified Correct by the Local Finance Committee (LFC):

ASTRONICA G. SALCEDO Provincial Incasurer

! YLAGAN

icial Budget Office

LYDIA MUNECA S. MELGAR, ENP

Provincial Planning and Development Coordinator

Instructions

- 1. The report shall be prepared by the LFC, in coordination with the local officials concerned (e.g. local accountant on the allotment, obligation and disbursements; local engineer on the status of infrastructure projects, as may be
- 2. The fund source shall be based on the NADAI issued to the province
- 3. The type of program/project shall be identified, consistent with the projects that may be implemented under the Circular
- 4. Amount received refers to the amount received by the province as its allocation. It is the amount indicated in the NADAI. Obligation refers to the total amount obligated by the province as of reporting period. Disbursement refers to the total amount paid by the province as of reporting period.
- 5. The status of programs/projects refers to the percentage of physical accomplishment or delivery of services as of reporting period